

Maintenance Summary for Summer 2019
Presented to RROMAC
September 2019

- **Surface - Machine Patching** Still making progress on the roads listed in the work program. Wet weather will set in before long, which will end the season until Spring. We anticipate reaching approximately 50 % completion before weather shuts us down.
- **Surface - Chip Seal** All roads scheduled on the work program were completed for this chip seal season except two... Bald Peak Road and Lebeau Road. Those 2 roads were skipped due to equipment failure. Machine patching was completed in the worst spots in order to hold the roads through the coming winter season and keep the overall surface integrity intact.
- **Surface - Shoulder Rocking** All of the work program machine patched roads will have the shoulder rock work complete soon. Additional roads that require shoulder rock will be done throughout the rest of the fiscal year.
- **Surface - Pavement Excavation and Repair** Complete.
- **Surface - Pothole Patching** Currently have 4 requests... we will continue to address needs as they become apparent. This is an ongoing task/activity.
- **Surface – Sweeping** Work program is up-to-date and one sweeping cycle has been completed. This work will be ongoing throughout the year.
- **Surface – Requests** Currently have about 20 requests for road grading, as would be expected for this time of year... waiting for wet weather.
- **Surface – Crack Sealing** Work program is approximately 90% complete.
- **Vegetation - Shoulder Mowing** Continue working on the work program. Still trying to catch up from a late start on the roadside spray program and the cooler than normal summer temperatures that extended the growing season.
- **Vegetation - Brush Cutting** Will start soon and continue through the rest of the fiscal year for the brush cutting in the Vegetation work program. Brush cutting for the machine patch, drainage and chip seal programs are complete.
- **Vegetation – Landscape Mowing** Is just about done for the year, with at least two mowing cycles complete this year... some roads have had 3 rounds of mowing. Season will end soon for the year.
- **Vegetation – Requests** Have had more than normal requests this year due to the wetter and cooler than normal summer weather. Need to spend more effort on the requests than normal year.
- **Drainage - Culvert Replacements** Almost complete with the work program... have replaced 35 of the 39 cross tiles.
- **Drainage – Ditching** Routine maintenance ditching is just getting started. Tiles are being flushed at this time. 42 roads total on the work program will be done throughout the fall and winter season depending on weather events.
- **Drainage – Requests** Not much to report... there have been very few throughout the summer and don't anticipate much until the rains start setting in.
- **Bridge - Rehabilitation** 205th Avenue required a road closure for almost 2 weeks to replace major components of the bridge, which also required removal of the asphalt and deck boards. Work was finished prior to September, ensuring school bus routes would not be impacted.
- **Bridge – Repairs** Work program is approximately 90% of the Summer work *for the in-water work* (more program work to do, but *not necessarily in the water*). Approximately 50% complete on the entire work program.
- **Bridge – Requests** Just a few requests have been reported and completed. Mostly involve guard rail damage.
- **Traffic – Striping** Weather has generally not been very conducive to optimal striping conditions. Crews have worked some overtime on strategic days to try and catch up. Work will continue with the work until the obvious rainy season sets in, but we anticipate to be at approximately 80% complete by early October, with the remainder of the roads to be striped in the spring season.
- **Traffic – Buttoning** A concerted effort has been put forth this year to ramp up the raised pavement marker (button) program. We now are utilizing two button trailers to install RPM's as much as possible. We have installed RPM's on approximately 50 % of what is striped currently.
- **Traffic – Requests** Handling the most urgent requests as soon as possible, but still have a significant amount of requests (mostly fingerboards) to order and install.
- **Community Service – Projects** Augusta park vegetation removal for Capital Projects was completed in late spring time
- **Community Service – Landscaping** Approximately 90% complete for the year
- **Community Service – Litter Patrol** By request and as needed. There have been fewer days than normal dedicated to this program... there just hasn't been as much needed.
- **Community Service - Pathway Maintenance** Approximately 90% complete
- **Community Service – Dead Deer Pickup** Slow season so far... more anticipated in the next couple of months.